

United States Steel Corporation Mon Valley Works – Clairton Plant 400 State Street M. S. 71 Clairton, PA 15025 Tel: 412-233-1002

E-mail: mrhoads@uss.com

Michael S. Rhoads Plant Manager U. S. Steel Mon Valley Works Clairton Plant

February 1, 2019

Ms. Jayme Graham Air Quality Program Manager Allegheny County Health Department 301 39<sup>th</sup> Street, Bldg. No. 7 Pittsburgh, PA 15201-1891

Via email

Dear Ms. Graham:

RE:

<u>United States Steel Corporation – Mon Valley Works – Clairton Plant Weekly Update Regarding Breakdown Reports #21256, 2157, and 2158 No. 2 Control Room, No. 5 Control Room, and Battery Stacks</u>

Pursuant to the Allegheny County Health Department's (ACHD) request, the following is the weekly update regarding the above-referenced breakdowns. This update supplements the Mitigation Plan that was submitted on January 7, 2019; and updates submitted on January 9, 11, 18, and 25, 2019.

As we discussed, U. S. Steel is employing significant resources around the clock to investigate the incident. While the investigation is being completed, we have expended and continue to expend substantial personnel and financial resources to employ mitigation efforts to reduce the potential impacts from the incident. We remain committed to employing actions only when such actions can be done in a manner that is safe for our employees, contractors, and the public and when potential impacts to the environment can be minimized.

## Significant work items completed the week of January 27 – February 2

- 1. 1st stage axial compressor set in building
- 2. 2<sup>nd</sup> stage axial compressor set in building
- 3. 3 axial compressor 1500hp motors set in building
- 4. Injection water piping removed from building
- 5. Concrete pump pads installed in lube oil cellars
- 6. New injection water piping delivered and installation began
- 7. 2 new trusses delivered
- 8. Began installation new fire suppression piping
- 9. 2 lateral structural members installed
- 10. Sand blasting of building crane completed

### Significant work items planned for the week of February 3 – February 9

- 1. Install roof trusses
- 2. Continue installation of injection water piping
- 3. Continue installation of fire suppression piping

- 4. Begin installation of rebuilt sub gas suction valves
- 5. Remove 2 additional axial compressors from building to rebuild
- 6. Replace roof decking on the north end of building
- 7. Finish painting building crane
- 8. Continue repairs of sub gas suction valves
- 9. Continue removing gas piping and valves
- 10. Continue repairs of axial compressors
- 11. Continue rebuild of lube oil systems

To date, among other efforts, we have utilized natural gas (displacing coke oven gas) to the extent practicable.

# <u>Previous Mitigation Methods Implemented and Reported for SO2 Control detailed in the following documents:</u>

- 1. Mitigation Plan 01-07-19
- 2. Mitigation Plan Supplemental Report 01-09-19
- 3. Mitigation Plan 01-11-19
- 4. Mitigation Plan 01-18-19
- 5. Mitigation Plan 01-25-19

### **Consideration of Possible Additional Mitigation Steps:**

As we discussed, we understand ACHD's expectation that U. S. Steel consider additional mitigation steps in the event data indicate that such measures are warranted.

We are investigating other mitigation steps to be taken including:

1. Continue to evaluate processes and operations to identify ways to minimize environmental impact and ensure battery integrity and stack compliance.

### **Operating Data Summary**

Table 1. Summary of coking times, normal vs. current operations.

Battery	Normal Coking Time (hrs)	Previously Reported Coking Times	Current Coking Times		
1	22	22	23 (Increased on 1/14)		
2	22	22	23(Increased on 1/14)		
3	22	22	23(Increased on 1/14)		
13	18	21.5	22		
14	18	21.5	22		

15   18		21.5	22			
19	18	22.5	26 (Increased on 1/28)			
20	18	22.5 26 (Increased on			22.5	26 (Increased on 1/28)
В	18	20	20			
С	18	20	21 (Increased on 1/17)			

Please note that on January 14, 2019, we increased the coking time on Batteries 1, 2, and 3 from 22 hours to 23 hours. On January 15, we increased 20 Battery coking time from 22.5 to 23.5 hours. On January 17, we increased C Battery coking time from 20 to 21 hours. On January 25, we increased 19 and 20 Batteries to 24 hours. On January 28, we increased 19 and 20 again, to 26 hours. We continue to monitor the battery and environmental performance.

Table 2. Summary of fuel percentages, normal vs. current operations.

Emission								
Units	Normal Operating Fuel Usage				Current Operating Fuel Usage			
		Coke	Blast				Blast	-
	Natural	Oven	Furnace	Flow	Natural	Coke Oven	Furnace	Flow
	Gas	Gas	Gas	(MMCFD)	Gas	Gas	Gas	(MMCFD)
Clairton								7
<b>Underfire Gas</b>		100%	<u> 200</u> 2	90	60%	40%		90
Clairton No. 1								
Boiler	13%	87%		25	90-95%	5-10%		25
Clairton No. 2								
Boiler		100%		11	80-90%	10-20%		11
ET Boilers		4%	96%	270	2-3%	2-3%	90-95%	270
ET Blast								
Furnaces	50%	50%		25	100%			25
ET No. 1								
Stove		1-2%	98-100%	38	1%	1%	98-100%	38
ET No. 3								
Stove		1-2%	98-100%	35	1%	1%	98-100%	35
Irvin No. 1								
Boiler	5-10%	90-95%		1.3	90-95%	5-10%		1.3
Irvin Hot Strip								
Mill	25%	75%		21	80-90%	10-20%		21
Irvin No. 2								
Boiler	5-10%	90-95%		1.4	90-95%	5-10%		1.4
Irvin No. 3								
Boiler	5-10%	90-95%		0.5	90-95%	5-10%		0.5
Irvin No. 4								
Boiler	5-10%	90-95%		0.5	90-95%	5-10%		0.5
Irvin HPH								
Annealing	5-10%	90-95%		1	90-95%	5-10%		1

Ms. Jayme Graham (ACHD) February 1, 2019 Page 4

Irvin OCA Annealing	5-10%	90-95%	1	90-95%	5-10%	 1
Irvin						
Continuous						
Annealing	5-10%	90-95%	 0.5	90-95%	5-10%	 0.5
Irvin No. 1						
Galvanize	100%		 0.25	100%		 0.25
Irvin No. 2						
Galvanize	100%		 0.14	100%		 0.14

As noted above, since our January 9, 2019 update, we increased the use of natural gas to offset coke oven gas at the Irvin Hot Strip Mill. In addition, on January 10, 2019, we increased the use of natural gas on Clairton Boiler No. 1. Clairton underfire natural gas percentage increased from 40% to 60%. We continue to monitor these efforts.

While we are expediting our efforts to bring the facility back to normal operation, we remain committed to employing actions only when such actions can be done in a manner that is safe for our employees, contractors, and the public; and when potential impacts to the environmental can be minimized.

Also, as has been discussed previously, we remain committed in openly communicating with the ACHD regarding this matter. If you have any questions regarding this update, please contact Mike Dzurinko or me.

Sincerely,

Michael S. Rhoads

Milloch S

CC:

Jim Kelly (ACHD)
Jason Willis, Esq. (ACHD)
Mike Dzurinko (USS)
Chip Babst, Esq. (BabstCalland)
Mike Winek, Esq. (BabstCalland)
David Hacker, Esq. (USS)